

N.E.D University of Engineering and Technology Department Of Civil Engineering

Material Testing Laboratory

Test Results for	Compressive	Strength of	Concrete
	COMPT COST I	Day 4	

lest Results for Compressive Strength of Conference						
Name of Customer	M/S Aquafin Pakistan (Pvt.) Ltd For M/S NESPAK					
Name of Project	KPT-Port Connectivity Bridge					
Details of Design	4000 psi Cylindrical Strength	4000 psi Cylindrical Strength				
Type of Specimens Prepared	Cylinders 6"x12"					
Date of Testing	27-01-2022					
	Type of Cement	Lucky OPC				
	Size of Coarse Aggregate 3/4 inch to No. 4 Sieve Size					
Details of Materials Used	Admixture Betocrete -C16					
	W/C Ratio 0.44					
	Fineness Modulus of Sand 2.46					

Results:

S.No	Details of Mix Design for 1 m ³ Volume of Concrete	Diameter	Cross Sectional Area (inch ²)	Initial Slump (inches)	Max. Load _(Kips)	28 Days Compressive Strength (Lbs/inch²)	28 Days Avg. Compressive Strength (Lbs/inch ²)
1-1	Without Admixture Cement-430kg	, ,			119.155	4216	_ f_
1-2	Water-192 lit Coarse Aggregate-1071 kg		(201)	4.5	118.031	4177	4177
1-3	Fine Aggregate-674 kg	600	28.260		116.906	4137	
2-1	With Admixture Cement-430kg	6.00	28.200	in the	125.899	4455	a decision of
2-2	Water-192 lit Coarse Aggregate-1071 kg			4.5	123.651	4375	4402
2-3	Fine Aggregate-674 kg Admixture-8.60 lit (2% by weight of cement)		er as	L	123.651	4375	
	Prepared By:	Verified By:	14	Super	rvised By:		

Department

Amir Nizam

Sr. Laboratory Engineer

Of S

A.J. Sangi Professor

Prof. Dr. Rizwan Ul Haque Farooqui

Testing Supervisor



N.E.D University of Engineering and Technology Department Of Civil Engineering

Material Testing Laboratory

Results for Testing Density, Absorption, and Voids in Hardened Concrete

Name of Customer	M/S Aquafin Pakistan (Pvt.) Ltd For M/S NESPAK
Name of Project	KPT-Port Connectivity Bridge
No of Specimen	06
Type of Samples	Concrete Cylinders, 100 mm Diameter x200 mm Height
Standard Test Method	ASTM C 642-97
Type of Specimens	Hardened Concrete Cylinders
Date of Testing	27-01-2022 to 01-02-2022
Type of Testing	Density, Absorption, and Voids
Note	Results pertain to the samples supplied to the laboratory. The samples have been consumed during testing.

Results:

S.No	Sample Identification	Absorption after Immersion (%)	Absorption after Immersion and Boiling, (%)	<i>Dry B</i> ulk Density	Bulk Density After Immersion	Bulk Density After Immersion and Boiling	Apparent Density	Voids (%)
1-1	1 km2	3.026	2.162	2.217	2.227	2.313	6.540	3.026
1-2	Without Admixture	2.934	2.153	2.206	2.216	2.298	6.316	2.934
1-3		3.345	2.154	2.216	2.226	2.321	7.207	3.345
2-1		2.591	2.198	2.245	2.255	2.331	5.695	2.591
2-2	With Admixture	3.016	2.195	2.252	2.262	2.351	6.622	3.016
2-3	ing mendip in gan in m	2.791	2.197	2.248	2.258	2.340	6.132	2.791

Prepared By:

Verified By:

Supervised By:

Amir Nizam

Sr. Laboratory Engineer

A.J. Sangi

Professor

Prof. Dr. Rizwan Ul Haque Farooqui

Testing Supervisor

OF ENGG. & VECH



N.E.D University of Engineering and Technology Department Of Civil Engineering

Material Testing Laboratory

Test Results for Water Permeability of Concrete

Test Results for Water Termeability of Concrete					
Name of Customer	M/S Aquafin Pakistan (Pvt.) Ltd				
	For M/S NESPAK				
Name of Project	KPT-Port Connectivity Bridge				
No of Specimen	06				
Type of Specimens	Concrete Cylinders, 150 mm Diameter x150 mm Height				
Standard Test Method	EN 12390-8:2009				
Cell Pressure of Chamber	0.50 N/mm ²				
Type of Testing	Water Permeability of Concrete				
Note	Results pertain to the samples supplied to the laboratory. The samples have been consumed during testing.				

Results:

S.No	Identification	Date of Testing	Date of Testing	Depth of Water Penetration after 72 Hours (mm)	Water Collected after 72 Hours (ml)
1-1	Without Admixture Cement-430kg			20	00
1-2	Water-192 lit Coarse Aggregate-1071 kg Fine Aggregate-674 kg	30-12-2021	03-02-2022	20	00
1-3				18	00
2-1	With Admixture Cement-430kg Water-192 lit	t skiller ver	3 mm . f	08	00
2-2	Coarse Aggregate-1071 kg Fine Aggregate-674 kg	30-12-2021	07-02-2022	05	00
2-3	Admixture-8.60 lit (2% by weight of cement)	1.0	07-02-2022	07	00
Prepa	ared By: Veri	fied By:	Super	vised By:	

Department

 \wedge

Amir Nizam Sr. Laboratory Engineer 01

A.J. Sang Professor ().

Prof. Dr. Rizwan Ul Haque Farooqui

Testing Supervisor